

| Progress of the contract during the month of JULY 2010 |  |                            |   |                              |                           | Annexure II  |
|--|--|----------------------------|---|------------------------------|---------------------------|--|
| 1  | 2  | 3                          | 4   | 5                            | 6                         | 7  |
| Contract No & Date                                     | Name of Contractor                                 | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract         | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any   |
| CON/EP/2050/Khodiyaar/W H/T-II/R-I/2008 dt.24.03.2009  | M/s.Vallabh Construction                           | Rs. 3,59,06,000.00         | 30.04.2010  | 24.03.2009                   | 10.08.2010                | Work in progress   |
| CON/EP/DNG/929/PEWH/2009 dt.06.10.2009                 | M/s Amiya Commerce & Construction Co. Pvt Ltd.,    | Rs. 7,72,53,000.00         | 05.10.2010  | 06.10.2009                   | 06.10.2010                | Work in progress   |
| CON/EP/DNG/929/M-50/T-II/2009 dt. 02.02.2010           | M/s Earth Pavers (Hyd) Pvt. Ltd                    | Rs. 1,76,31,000.00         | 01.07.2010  | 02.02.2010                   | 31.08.2010                | Work in progress   |
| CON/EP/276/CC Pavement/Vadodara2009 dt.23.4.2010       | M/s.Orient Builders                                | Rs. 86,64,000.00           | 22.08.2010  | 21.05.2010                   | 31.08.2010                | Work in progress   |
| CON/EP/WFD/P.Way/T-III /2008(Revised) 15.01.2009       | M/s PJB Engineers Pvt. Ltd., Bangalore.            | Rs. 2,35,31,000.00         | 31.12.2009<br>Time extension is being processed           | 15.01.2009                   | Work in progress          | -  |
| CON/EP/WFD/33Q/ECR-1/2008 (Rev) Dt.27.04.2009          | M/s BDS Decor & Prefab (Pvt.) Ltd., Chandigarh     | Rs. 5,13,39,000.00         | 30.04.2010<br>(Further time extension is being processed) | 27.04.2009                   | Work in progress          | -  |
| CON/EP/NGPL/CC Pavement/T-I/2009 dt.29.06.2009         | M/s Gupta Enterprises                              | Rs. 5,00,57,000.00         | 28.07.2010  | 29.06.2009                   | Work in progress          | -  |
| CON/EP/NGPL/P.WAY/T-III/2009 dt.09.11.2009             | M/s.M.V.V.Satyanarayana                            | Rs. 2,74,56,000.00         | 08.05.2010<br>(Further time extension is being processed) | 09.11.2009                   | Work in progress          | -  |
| CON/EP/TNPM/CC Pavement/ T-II/ 2009 dt.11.01.2010      | M/s.RS Development and Constructions India Pvt Ltd | Rs. 5,20,97,000.00         | 04.10.2010  | 05.01.2010                   | Work in progress          | -  |
| CON/EP/OKH/132-A/CCB/2008 dt. 23.06.2008               | M/s S.E Tiles Manufacturing Co. Pvt. Ltd.          | Rs. 2,50,21,000.00         | 30.09.2010  | 23.06.2008                   | Work in progress          | Laying of block in available area is completed and balance area yet to be handed over by Railways. |

| 1   | 2   | 3                          | 4   | 5                            | 6                         | 7  |
|---|---|----------------------------|---|------------------------------|---------------------------|--|
| Contract No & Date  | Name of Contractor                              | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any   |
| CON/EP/OKH/132D(Risk& Cost Tender)/PAV/2008<br>08.07.2008 | M/s R.H Construction                            | Rs. 7,44,25,000.00         | 30.09.2010  | 08.07.2008                   | Work in progress          | Work in available area is completed and balance area yet to be handed over by Railways.              |
| CON/EP/BDD/CC Pavement/ T-I/2009 dt.<br>24.06.2009        | M/s Sanjeev Kumar Goyal Contractor              | Rs. 4,92,03,000.00         | 31.07.2010  | 24.06.2009                   | Work in progress          | Work started after taking possession of land from State Govt.  |
| CON/EP/TKD/15A/T-I/2009 dt.<br>11.01.2010                 | M/s Rami Construction Co.                       | Rs. 3,00,35,000.00         | 30.09.2010  | 11.01.2010                   | Work in progress          | Work started in available area of land taken from MCD/DDA. Balance area yet to be handed over by MCD |
| CON/EP/TKD/15A/T-II/2009 dt.<br>30.06.2010                | M/s Rami Construction                           | Rs. 5,74,000.00            | 28.02.2011  | 30.06.2010                   | Work in progress          | -  |
| CON/EP/RKL/CCP/8053/T-I/2008 dt.<br>27.04.2009            | M/s Dua Auto Agency                             | Rs. 2,84,90,078.24         | 31.08.2010  | 27.04.2009                   | Work in progress          | Area was not cleared by SE Railways  |
| CON/EP/RKL/CCB/8053/T-II/2008 dt.<br>12.05.2009           | M/s Premco Rail Engineering Ltd.                | Rs. 1,85,44,100.00         | 31.08.2010  | 12.05.2009                   | Work in progress          | Area was not cleared by SE Railways  |
| CON/EP/BLS/475/T-I/2009 dt.<br>09.09.2009                 | M/s CCC Builders Merchant Pvt. Ltd.             | Rs. 2,72,67,946.83         | 30.10.2010  | 09.09.2009                   | Work in progress          | -  |
| CON/EP/MJT/1550/T-I/2009 dt.<br>18.12.2009                | M/s Amiya Commerce & Construction Co. Pvt. Ltd. | Rs.2,16,50, 104.38         | 17.09.2010  | 18.12.2009                   | Work in progress          | -  |
| CON/EP/DER/PAV/T-IV/2009 dt.<br>28.05.10                  | M/s Narbir Singh & Co.                          | Rs. 7,34,06,932.42         | 27.05.2011  | 28.05.2010                   | Work in progress          | -  |
| CON/EP/GWL/3080/CC PAV/T-I/2009 dt.<br>24.05.2010         | M/s Ravikant Bansal                             | Rs. 1,60,93,597.2          | 23.02.2011  | 24.05.2010                   | Work in progress          | -  |

| 1  | 2   | 3                          | 4  | 5                                  | 6                         | 7                                       |
|--|---|----------------------------|--|------------------------------------|---------------------------|---|
| Contract No & Date                             | Name of Contractor  | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract  | Actual date of start of Work       | Actual Date of Completion | Reasons for delay if any                |
| CON/EP/Singur/1551/T-I/R-I/2010 dt. 10.06.2010 | M/s Gremont Projects & Services Pvt. Ltd.   | Rs. 2,37,93,927.72         | 09.12.2010   | 10.06.2010                         | Work in progress          | -                                       |
| CON/IT/1186/09/01                              | M/s Accel Frontline Ltd.  | Rs. 4,97,95,000.00         | 17.07.2010   | 19.03.2010                         | Installation done.        | The testing for Migration is in process |
| CONCOR/NGP/RO/801(I) dt. 28.03.2006            | M/s Maruti Transports - Handling of Containers & Cargo at Nagpur Container Terminal   | Rs.17,13,00,000.00         | 24.04.2009, 24.04.2010, 24.04.2010 or till finalization of new tender/ arrangement whichever is earlier. | 25.04.2006, 25.04.2009, 25.04.2010 | Contract under Progress   | Not applicable                          |
| CONCOR/CR/NGP/875/138 8 15th March 2007        | M/s Cement Carriers - Transportation of Containes and Cargo at Nagpur Container Terminal.   | Rs.59,07,00,000.00         | 20.03.2010, 20.03.2011   | 21.03.2007, 21.03.2010             | Contract under Progress   | Not applicable                          |
| CONCOR/CR/NGP/806/138 2 dt. 05.01.2008         | M/s Cement Carriers -Long Lead Transportation of Contianers and Cargo at Nagpur Container Terminal  | Rs. 26,06,00,000.00        | 06.01.2011 Further extendable by one more year   | 07.01.2008                         | Contract under Progress   | Not applicable                          |
| CON/CR/RO/NGP/2008/828 /1062 dt. 07.10.2008    | M/s Warner Industries Mumbai, Supply of one time key less bottle seal lock for ISO/DSO Containers for various terminals in Central Region         | Rs.17,34,000.00            | 18.09.2010 extendable by one more year   | 19.09.2008                         | Contract under Progress   | Not applicable                          |
| CON/NGP/RO/836/1600 dated 09.01.2009           | M/s Cement Carriers, Nagpur, Handling and Transportaion of Contaienrs and Cargo at Raipur Container Terminal                                      | Rs.14,73,00,000.00         | 10.01.2012, extendable by one more year  | 11.01.2009                         | Contract under Progress   | Not applicable                          |
| CONCOR/ NGP/RO/2100 DATED 19TH MARCH 2009      | M/s Saicon Services, Navi Mumbai Contract for leasing of space for Establishing Container Repair Facility at Nagpur, Raipur & Mandideep Terminals | Rs.1,40,00,000.00          | 15.03.2011 extendable by one more year.  | 16.03.2009                         | Contract under Progress   | Not applicable                          |
| CONCOR/CR/MIS/731D 07.05.2009                  | M/s Nagpur Business Forms, Nagpur, Supply of Computer Stationery at Various Terminals of Central Region   | Rs.14,73,000.00            | 06.05.2011 extendable by one more year.  | 07.05.2009                         | Contract under Progress   | Not applicable                          |

| 1  | 2  | 3                          | 4   | 5                            | 6                         | 7                        |
|--|--|----------------------------|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date                             | Name of Contractor   | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| CON/CR/NGP/837/345 dt.02.06.2009               | M/s Maha Maruti Logistics Pvt Ltd - Handling and Transportation of Containers and Cargo at Mandideep Container Terminal  | Rs.9,55, 00,000.00         | 31.05.2011 extendable by one more year.           | 01.06.2009                   | Contract under Progress   | Not applicable           |
| CON/NGP/RO/849/508 dt.22.06.2009               | M/s Maha Maruti Logistics Pvt Ltd - Handling and Transportation of Containers and Cargo at Aurangabad Container Terminal   | Rs.7,05,00,000.00          | 26.06.2011 extendable by one more year.           | 27.06.2009                   | Contract under Progress   | Not applicable           |
| CONCOR/CR/NGP/832/2009 dt. 08.07.2009          | M/s Cement Carriers, Nagpur - Handling and Transportation of Containers and Cargo at Bhusawal Container Terminal   | Rs.5,45,00,000.00          | 05.07.2011 extendable by one more year            | 06.07.2009                   | Contract under Progress   | Not applicable           |
| CON/CR/NGP/Stationary/2009/1261 dt. 20.10.2009 | M/s Glob Trading Co. Supply of Office Stationary at Nagpur Container Terminal and Regional Office Nagpur.  | Rs.4,52,000.00 per annum   | 11.10.2011 extendable by one more year            | 12.10.2009                   | Contract under Progress   | Not applicable           |
| CON/NGP/RO/814/2009/144 Dt. 25.11.2009         | M/s Women's Multipurpose Sewa Sahakari Sanstha Maryadit, Nagpur Contract for Providing House Keeping Services at Nagpur Container Terminal and Regional Office, Nagpur | Rs.21,31,000.00            | 30.11.2011 extendable by one more year            | 01.12.2009                   | Contract under Progress   | Not applicable           |
| CON/CR/NCT-Canteen/861/2012 dt. 23.02.2010     | M/s Gupta Bhojnalaya - Contract for Providing Canteen Services and Business Center at Nagpur Container Terminal.   | Rs.10,20,000.00 per annum  | 31.01.2012 extendable by one more year.           | 01.02.2010                   | Contract under Progress   | Not applicable           |
| CONCOR/NGP/RO/864/248 DT. 10.05.2010           | M/s Concept Marine Services Pvt Ltd. Providing Professional Services for Survey of Containers and Cargo at Various Terminals in Central Region                         | Rs.17,89,000.00 per annum  | 31.03.2012  | 01.04.2010                   | Contract under Progress   | Not applicable           |
| CON/ER/RO/CTKR/H&T/648 Dt. 22.06.2007          | Highway Roadlines Pvt. Ltd.  | Rs. 10,34,00,000.00        | 2+1 Years wef 01.07.2007                          | 01.07.2007                   | Work in progress          | Not applicable           |
| CON/ER/RO/TATA/TPT/703 Dt. 10.08.2007          | M/s Express Carriers   | Rs. 2,43,00,000.00         | 2+1 Years wef 20.08.2007                          | 20.08.2007                   | Work in progress          | Not applicable           |
| CON/ER/RO/SHM/H&T/281 Dt. 17.09.2007           | M/s Roadwings International Pvt. Ltd   | Rs. 10,60,00,000.00        | 2+1 Years wef 24.09.2007                          | 24.09.2007                   | Work in progress          | Not applicable           |
| CON/ER/RO/Veh Hiring/779 Dt. 09.07.2008        | M/s Sarkar Travels   | Rs. 15,84,000.00           | 2+1 Years wef 10.07.2008                          | 10.07.2008                   | Work in progress          | Not applicable           |

| 1  | 2   | 3                          | 4   | 5                            | 6                         | 7   |
|--|---|----------------------------|---|------------------------------|---------------------------|---|
| Contract No & Date   | Name of Contractor                          | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any  |
| CON/ER/RO/TATA/HDL/2009/64 Dt. 20.06.2009                      | M/s Roadwings International Pvt. Ltd        | Rs. 88,56,000.00           | 2+1 Years wef 10.07.2009                          | 1.7.2009.                    | Work in progress          | Not applicable  |
| CON/ER/RO/BLS/H&T/2009/514 Dt. 25.09.2009                      | M/s Suman Forwarding Agency Pvt Ltd         | Rs. 73,06,000.00           | 4+1 years wef 01.10.2009                          | 1.10.2009                    | Work in progress          | Not applicable  |
| CON/ER/RO/AMJ/H&T/2009/671 Dt. 06.11.2009                      | M/S EKTA Enterprises                        | Rs. 1,82,00,000.00         | 4+1 years wef 01.01.2010                          | 1.1.2010                     | Work in progress          | Not applicable  |
| CON/ER/RO/CTDI/H&T/2009/85 Dt. 22.12.2009                      | M/s Suman Forwarding Agency Pvt Ltd         | Rs. 1,78,00,000.00         | 4+1 years wef 01.01.2010                          | 1.1.2010                     | Work in progress          | Not applicable  |
| CON/ER/RO/survey/135 Dt. 22.12.2009                            | M/s Concept Marine Services Private Limited | Rs. 16,80,000.00           | 2+1 years wef 16.01.2010                          | 16.1.2010                    | Work in progress          | Not applicable  |
| CON/ER/RO/CTR repair/541 Dt. 20.04.2010                        | Integrity Marine Services P Ltd             | Rs. 7,50,000.00            | 2+1 years wef 01.06.2010                          | 1.6.2010                     | Work in progress          | Not applicable  |
| CON/NR/TC/2008/BVH/120 dated 23.02.09                          | M/s Shri Durga Crane Company                | Rs.2,08,00,000.00          | 13.05.2011  | 14.05.09                     | Work in progress          | NIL   |
| CON/NR/TC/MB/CH/107 dated 29.03.2010                           | M/s Priya Cargo Movers                      | Rs. 1,16,00,000.00         | 14.03.2014  | 15.03.2010                   | Work in progress          | NIL   |
| CON/NR/OCM/Processing/BGKT/Handling /Contract dated 07.02.2007 | M/s Ekta Enterprises                        | Rs.5,49,00,000.00          | 31.12.2009  | 06.03.07                     | Work in progress          | First round of Open Tender discharged, re-tender under TEC(financial) stage.Old contract is being extended. |
| CON/NR/TC/TTO/DCT/Okhla  | M/s LMJ Logistics Limited                   | Rs.1,79,00,000.00          | 13.11.2013  | 14.11.2009                   | Work in progress          | NIL   |
| CON/NRO/OCM/Dappar/H&T Contract/2007 dated 19.5.07             | M/s Punjab Container Service                | Rs. 4,78,00,000.00         | 31.5.2010   | 1.6.2007                     | Work in progress          | Obligatory Period of 4 months w.e.f.01.06.09 to 30.09.2010.   |
| CON/NRO/OCM/H&T-Contract /Sonapat/2007, 19.5.2007              | M/s Punjab Container Service                | Rs. 2,06,00,000.00         | 31.5.2009   | 1.6.2007                     | Work in progress          | Work suspended and equipments are dehiared.   |

| 1  | 2                              | 3                          | 4   | 5                            | 6                         | 7   |
|--|--------------------------------|----------------------------|---|------------------------------|---------------------------|---|
| Contract No & Date                                       | Name of Contractor             | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any                                    |
| CON/NRO/OCM/H&T/DDL dated 29-06-2007                     | M/s Punjab Container Service   | Rs. 11,84,00,000.00        | 30.6.2010   | 1.7.2007                     | Work in progress          | Obligatory Period of 4 month w.e.f..01.07.09 to 31.10.2010. |
| 2006/CON/NR/OCM/DCT RTO/Tender (2007) dated 13-11-2007   | M/s Asian Cargo Movers         | Rs. 13,01,00,000.00        | 3/12/2010   | 4/12/2007                    | Work in progress          | NIL   |
| CON/NRO/OCM/MB-RTO TENDER/2007/331/2518 dated 27-03-2008 | M/s D.D. Khosla                | Rs. 14,98,00,000.00        | 31-03-2011  | 1/4/2008                     | Work in progress          | NIL   |
| CON/NR/H&T Tender/KKU/2007/285 dated 09-04-2008          | M/s Roadwings International    | Rs. 10,15,00,000.00        | 9/6/2010  | 10/6/2008                    | Work in progress          | Extension for one year is in process.                       |
| CON/NR/OCM/H&T Tender PHR/2007/330 dated 25-03-2008      | M/s PCS                        | Rs. 2,05,00,000.00         | 31-03-2010  | 1/4/2008                     | Work in progress          | Extension for one year is under process.                    |
| CON/NR/TC/IOCL-PNP/117 dated 04.05.2009                  | M/s Ekta Enterprises           | Rs.2,76,00,000.00          | 30-06-2011  | 1/7/2009                     | Work in progress          | NIL   |
| CON/NR/TKD/2+1/Contract /06 dated 26-07-2007             | M/s B. Ghose & Co.             | Rs. 7,38,00,000.00         | 22-08-2009  | 23/08/07                     | Work in progress          | Contract extended upto 22.08.2010                           |
| CON/NRO/OCM/2008/DDL Cargo Handling/ dated 11-07-2008    | M/s PCS                        | Rs. 6,28,00,000.00         | 31-07-2010  | 1/8/2008                     | Work in progress          | Extension for one year is under process.                    |
| CON/NR/TC/H&T/MB/110 DT.16.03.09                         | M/s Darshan Lifters            | Rs. 6,08,00,000.00         | 20.8.2011   | 21/8/2009                    | Work in progress          | NIL   |
| CON/TC/H&T/REWARI/126 DT.21.05.09                        | M/s Premchand & Co.            | Rs. 4,77,00,000.00         | 08.7.2011   | 9/7/2009                     | Work in progress          | NIL   |
| CON/NWRO/Tenders-II(a)/RO-KHDB/26/2008 DT.01.04.09       | M/s S.K.Shrivastav             | Rs. 4,82,500.00            | 31.03.2011  | 01.04.2010                   | Work in progress          | N.A.  |
| CON/NWRO/Tenders-II(a)/VCC-AKV-PPBR/2009                 | M/s S.K.Shrivastav             | Rs. 4,83,000.00            | 18.03.2011  | 19.03.2010                   | Work in progress          | N.A.  |
| CON/NWRO/Tenders-II(a)/GIM- MDPT/2009/III                | M/s Samvit Build cares Pvt Ltd | Rs. 4,90,320.00            | 31.03.2011  | 01.04.2010                   | Work in progress          | N.A.  |
| CON/NWRO/GIM/H&T/2007/I DTD.23.07.2007                   | M/s J.R.Roadlines Pvt.Ltd      | Rs. 1,91,45,760.00         | 20.07.2009<br>Extended upto<br>20.11.2010         | 21.07.2007                   | Work in progress          | N.A.  |

| 1   | 2                                    | 3                          | 4   | 5                            | 6                         | 7                        |
|---|--------------------------------------|----------------------------|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date                                    | Name of Contractor                   | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| CON/NWR/OPS/H&T SBI/1/2006-8 /DT.21.08.2006           | M/s Shree Durga Crane Co.            | Rs. 6,46,92,468.00         | 20.08.2009<br>Extended Upto<br>20.08.2010         | 21.08.2006                   | Work in Progress          | N.A.                     |
| CON/NWR/VCC/H&T/2007/II DTD. 31.07.2007               | M/s Highway Roadlines Pvt. Ltd       | Rs. 3,97,54,200.00         | 31.07.2009<br>Extended Upto<br>31.07.2010         | 01.08.07                     | Work in Progress          | N.A.                     |
| CON/NWR/CONTAINER REPAIR/NWR/2007/III DTD. 01.12.2007 | M/s Raj Corporation                  | Rs. 21,40,000.00           | 30.11.2010  | 01.12.2009                   | Work in Progress          | N.a.                     |
| CON/NWR/KHDB/HANDLING/2008/V DTD.01.06.2008           | M/s Roadwings International (P) Ltd. | Rs. 1,03,20,000.00         | 31.05.2010<br>Extended upto<br>31.05.2011         | 01.06.2008                   | Work in progress          | N.A.                     |
| CON/NWR/AKV/H&T/2008/VI DTD.13.06.2008                | M/s Om Laxmi Roadways                | Rs. 59,73,600.00           | 31.05.2010<br>Extended upto<br>31.05.2011         | 01.06.2008                   | Work in progress          | N.A.                     |
| Con/Nwr/Hr/Vehicle Hire/04/2008-09/GIM-MDPT           | M/s SAI Tourist                      | Rs. 5,38,800.00            | 31.03.2011  | 01.04.2009                   | Work in progress          | N.A.                     |
| Con/Nwr/Hr/Vehicle Hire/04/2008-09/SBI                | M/s Viraj Travels                    | Rs. 9,61,500.00            | 31.03.2011  | 01.04.2009                   | Work in progress          | N.A.                     |
| Con/Nwr/Hr/Vehicle Hire/04/2008-09/AKV                | M/s Shree Sai Corp.                  | Rs. 2,10,480.00            | 31.03.2011  | 01.04.2009                   | Work in progress          | N.A.                     |
| Con/Nwr/Hr/Vehicle Hire/04/2008-09/BRC                | M/s Mohabat Travels                  | Rs. 4,43,496.00            | 31.03.2011  | 01.04.2009                   | Work in progress          | N.A.                     |
| CON/NWR/Ro/Hr/13/I/2009/3188 Dt. 25.03.09             | M/s Shree Ganesh Caterers            | Rs. 2,06,928.00            | 24.04.2011  | 25.04.2010                   | Work in progress          | N.A.                     |
| Con/Nwr/Vehicle Hire/05/2008-09/PPBR                  | M/s Shree Sai Corporation            | Rs. 2,88,000.00            | 18.09.2011  | 19.09.2009                   | Work in progress          | N.A.                     |
| Con/Nwr/Vehicle Hire/2009-10/KHDB                     | M/s Shree Sai Corporation            | Rs. 2,22,000.00            | 22.09.2011  | 23.09.2009                   | Work in progress          | N.A.                     |
| Con/Nwr/ Tenders- II (a)/SBI/27 (2)/2009              | M/s Samvit Buildcare Pvt. Ltd        | Rs. 10,71,276.00           | 09.08.2010  | 10.08.2009                   | Work in progress          | N.A.                     |
| CON/NWR/KHDB/H&T/2008/VII DTD.12.12.2008              | M/s. Shri Durga Crane Co.            | Rs. 52,59,360.00           | 10.12.2010  | 11.12.2009                   | Work in progress          | N.A.                     |
| CON/NWR/Tenders(a) SBI-PPBR/28/2009 DTD.16.12.2008    | M/s. Ashirvad Clearing Agency        | Rs. 9,49,00,000.00         | 31.12.2013  | 01.01.2010                   | Work in progress          | N.A.                     |
| CON/NWR/TENDRS-II(a)/SBI-Survey/31/2009               | M/s. Aquarius Marine Services        | Rs. 58,47,000.00           | 14.02.2012  | 14.02.2010                   | Work in progress          | N.A.                     |

| 1  | 2  | 3                          | 4   | 5                            | 6                         | 7                        |
|--|--|----------------------------|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date                                     | Name of Contractor   | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| CON/NWR/TENDRS-II(a)/Survey/KHDB-PPBR/34/2009          | M/s. Aquarius Marine Services  | Rs. 30,70,000.00           | 03.03.2012  | 04.03.2010                   | Work in progress          | N.A.                     |
| CON/NWR/TENDRS-II(a)/Survey/VCC-AKV/32/2009            | M/s. Aquarius Marine Services  | Rs. 16,96,000.00           | 03.03.2012  | 04.03.2010                   | Work in progress          | N.A.                     |
| CON/NWR/TENDERS-II(a)/CCT-GIM/WB/28/2009               | M/s. Endeavour Instrument Pvt Ltd.   | Rs. 66,24,000.00           | 25.03.2020  | 26.03.2010                   | Work in progress          | N.A.                     |
| CON/NWR/Tenders-II (a)/Zonal AMC-electrical/2009/38    | M/s. S.K.Shrivastav  | Rs. 29,53,000.00           | 20.05.2012  | 21.05.2010                   | Work in progress          | N.A.                     |
| CON/SCR/CM/Contracts/RD T/SNF/I/2008, Dated 19.02.2009 | M/s. Alasca Speed Carriers contract for Road Transportation of EXIM & Domestic containers between a) Inland Container Depot, Sanatnagar, Hyderabad b) CFCV-Visakhapatnam and c) ICD, Desur (Belgaum) and Port/Container Terminals in Western India & Other Destinations.   | Rs. 15,90,00,000.00        | 28-02-2011  | 01-03-2009                   | Work in Progress          | Not Applicable           |
| CON/SCR/RO/HR/27/1/2009/1.                             | M/s. CH. A Reddy - Contract for conservancy house keeping works to be carried out at CONCOR's CFS/Harbour Road, Visakhapatnam  | Rs. 38,54,000.00           | 30-04-2011  | 01-05-2009                   | Work in Progress          | Not Applicable           |
| CON/SCR/CM/ Container Repair/2009, 01.07.2009          | M/s. Integrity Marine Services (P) Ltd - Contract for establishing of a container repair facility on the leased out space and to carry all major and minor repairs of damaged ISO/Domestic containers at ICD/DCT, Sanathnagar, Hyderabad, CFS/Visakhapatnam, Desur (Belgaum) Terminals and Adhoc locations over South Central Region | Rs. 30,00,000.00           | 31.07.2011  | 01-08-2009                   | Work in Progress          | Not Applicable           |

| 1  | 2  | 3                              | 4   | 5                            | 6                         | 7  |
|--|--|--------------------------------|---|------------------------------|---------------------------|--|
| Contract No & Date   | Name of Contractor   | Value of Contract (in Rs.)     | Schedule date of Completion of supplies/ contract                       | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any   |
| CON/SCR/PD/4/II/2004/1985, 23.12.2009                          | Mr. K. V. Ramana Murthy - Contract for construction of Pathway & Painting of Container Yard at Container Depot at Sanatnagar, Hyderabad  | Rs. 4,37,000.00                | 22-04-2010 - Extended upto 22-07-2010. Further extension under process. | 23-12-2009                   | Work in Progress          | Additional area for painting of empty container yard to be executed. |
| CON/SCR/CM/Contracts/Survey/1/2010/78, Dated 18-01-2010        | M/s. Concept Marine Services (P) Limited - Contract for hiring professional services for survey of containers and cargo at Sanathnagar/Hyderabad, Visakhapatnam and Desur (near Belgaum) Terminals in South Central Region and empty container park managed by | Rs. 83,52,000.00 (Estimated)   | 31-01-2012  | 01-02-2010                   | Work in Progress          | Not Applicable   |
| CON/SCR/RO/HR/Security/DCT-SNF & RO/SCR/2010, dated 18.01.2010 | Col. K.S. Thapa - M/s. Varaha Security Limited for providing Security Services at DCT/SNF & RO/SCR - (Limited Tender-DGR sponsored)  | Rs. 1,16,00,000.00             | 15-01-2012  | 16-01-2010                   | Work in Progress          | Not Applicable   |
| No. CON/SCR/PD/4/II/2010/268, Dated 24.02.2010                 | M/s. V. M. Marketing contract for interior works, Electrical works and other allied works at ICD, Sanathnagar, Hyderabad   | Rs. 13,10,727.00               | 24-05-2010 Extended upto 22-08-2010                                     | 24-02-2010                   | Work in Progress          | Site was not handed over to the contractor                           |
| CON/SCR/CM/H&T/DUR/1/2010, Dt. 20.4.2010                       | M/s. Durga Crane Services - Handling and Transportation (Short Lead) of containers work at Inland Container Depot, Desur, Belgaum.   | Rs. 1,42,00,000.00 (Estimated) | 30-04-2012  | 01-05-2010                   | Work in Progress          | Not Applicable   |
| No. CON/SR/TNPM/EXIM/0409/03 dated 15.07.09                    | M/s Sri Prabhu Transport EXIM Road Transportation between HOM-CFS/TNPM   | Rs.2,91,00,000.00              | 20.07.11  | 21.07.09                     | In progress               | -  |
| No. CON/SR/TNPM/TPT/2009/01 dated 24.04.09                     | M/s Sri Chelliamman Transport Road Transportation  | Rs.1,68,00,000.00              | 30.04.11  | 01.05.09                     | In progress               | -  |
| No. CON/SR/TNPM/CH/2009 Dated 16.02.09                         | M/s Marimuthu Enterprises Cargo Handling   | Rs. 2,86,00,000.00             | 15.02.11  | 16.02.09                     | In progress               | -  |
| Agreement Dated 09/01/09                                       | M/s Ex-Servicemens Airlink Transport Services Ltd (EATS Ltd) Security Service  | Rs. 1,64,00,000.00             | 31.12.10  | 01.01.09                     | In progress               | -  |
| CON/TNPM/Housekeep/09/01/ dated 11/06/09                       | M/s K.V. Enterprises Housekeeping and ancillary works  | Rs.18,50,000.00                | 14.06.12  | 15.06.09                     | In progress               | -  |

| 1  | 2   | 3                          | 4   | 5                            | 6                         | 7   |
|--|---|----------------------------|---|------------------------------|---------------------------|---|
| Contract No & Date                                   | Name of Contractor  | Value of Contract (in Rs.) | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any  |
| No.CON/SR/RO/Seals/2007 dated 22/08/07               | M/s Warner Industries<br>Supplier of Container Seals  | Rs.8,00,000.00             | 21.08.10  | 22.08.07                     | In progress               | -   |
| No.CON/Sr/TNPM/CRS/2009 dated 31/07/09               | M/s Raj Corporation<br>Container Repair Services  | Rs.23,30,000.00            | 04.08.10  | 05.08.09                     | In progress               | -   |
| No.CON/SR/HOM/EXIM/TP T/0509/04 dated 09.07.09       | M/s.Vikram Logistic and Maritime Services Pvt Ltd<br>EXIM Road Transportation between HOM-ICD/SNF | Rs.1,54,00,000.00          | 19.07.11  | 20.07.09                     | In progress               | -   |
| No.CON/SR/RCT/CHTS/Security/2007 Dated 01/06/07      | M/s Southpaw Security and Mantech Services Pvt. Ltd.,<br>Security Services                        | Rs.3,50,000.00             | 31.05.11  | 01.06.07                     | In progress               | -   |
| No.01 Dated 14/06/06                                 | M/s.Vikram Integrated Logistics Pvt Ltd<br>Handling Contract                                      | Rs.45,00,000.00            | 18.10.10  | 19.06.08                     | In progress               | Under four months obligatory period till 18.10.10 or regular contract is finalized whichever is earlier |
| No.CON/SR/Security/IGU/TP/SAMT/MDU/MVNDated 01/08/07 | M/s. Sensor Security Services,<br>Security Contract   | Rs.23,40,000.00            | 31.07.11  | 01.08.07                     | In progress               | -   |
| CON/SR/TUP/HTC/2007-08 Dated 23/04/07                | M/s Shanns Cargo (P) Ltd<br>Cargo Handling and Road Transportation Containers                     | Rs.2,88,00,000.00          | 22.08.10  | 23.04.07                     | In progress               | Under four months obligatory period till 22.08.10 or regular contract is finalized whichever is earlier |
| No.CON/SR/WFD/CCH/2009 dated 26.05.2009              | M/s B.Ghose & Co.. Pvt. Ltd<br>Handling of container and cargo                                    | Rs.7,33,00,000.00          | 30.06.12  | 01.07.09                     | In progress               | -   |
| No.CON/SR/WFD/TPT/0909/06 dated 02.12.2009           | M/s Vikram Logistic and Maritime Services Pvt. Ltd<br>Road Transportation of Containers/Cargo     | Rs.6,24,00,000.00          | 20.12.13  | 21.12.09                     | In progress               | -   |

| 1  | 2   | 3   | 4   | 5                            | 6                         | 7                        |
|--|---|---|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date   | Name of Contractor  | Value of Contract (in Rs.)                  | Schedule date of Completion of supplies/ contract   | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| CON/SR/WFD/SURVEY/1109/08 dated 16.04.2010                   | M/s Concept Marine Services Pvt. Ltd<br>Survey of Containers & Cargo    | Rs.16,78,000.00                             | 15.04.12  | 16.04.10                     | In progress               | -                        |
| No.CON/SR/WFD/C&HK/1009/07 dated 01.01.2010                  | M/s Brother's Enterprises<br>Conservancy and Housekeeping               | Rs.16,94,000.00                             | 19.01.12  | 20.01.10                     | In progress               | -                        |
| Agreement Dated 15/04/2009                                   | M/s Raj Corporation<br>Container Repair Services                        | Rs.17,93,000.00                             | 14.04.11  | 15.04.09                     | In progress               | -                        |
| Agreement Dated 30/12/2008                                   | M/s Mehta Associates and Securities<br>Security Service                 | Rs. 1,05,00,000.00                          | 31.12.10  | 01.01.09                     | In progress               | -                        |
| No.Queens/CONCOR/2009/10 dated 10/08/09                      | M/s Queens Car Rental<br>Vehicle Hiring at ICD/WFD                      | Rs.9,41,000.00                              | 09.08.11  | 10.08.09                     | In progress               | -                        |
| No.SRIVINAY/CON/ELEC/0607 Dated 04.08.06                     | M/s Sri Vinayaka Electricals<br>Electrical fittings maintenace contract | Rs. 3,00,000.00                             | 31.08.10  | 01.09.08                     | In progress               | -                        |
| Pithampur/air-cargo/tender-2006-II/LOI/ 949 dated 17/04/07   | Khandelwal Roadlines  | Rs. 2,17,00,000.00<br>Approx. for 2+1 years | 30.04.2009<br>(Extended for one year upto 30.04.2010 as per contract terms)<br>Further Extended w.e.f. 01.05.2010 for 4 months or till finalisation of new contract, whichever is earlier, as per Post contract period clause | 01.05.2007                   | Work is under Progress    | NA                       |
| Pithampur/security/Tender-07/LOI dated 09.05.07              | Sparsh Security Services  | Rs. 16,00,000.00 per annum approx.          | 31.05.2009<br>(extended up to 30.09.2010)   | 01.06.2007                   | Work is under Progress    | NA                       |
| Vehi-tender/D'nodes/customs/tender-07/ LOI dated 05.09.07    | Vardanini Travels   | Rs. 6,50,000.00 per Annum approx            | 05.09.2009<br>(Extended upto 05.09.2010)  | 06.09.2007                   | Work is under Progress    | NA                       |
| sec/proj/mumbai_c/dnode/canteen-07/loi/3575 dated 14.01.2008 | M/s Satere Catering Services  | Rs. 1,58,000.00 per Annum approx.           | 28.01.2010<br>(Extended upto 28.01.2011)  | 29.01.2008                   | Work is under Progress    | NA                       |
| CON/WR/PTM/II'ND/SHIFT VEHICLE/875 Dt.24/01/08               | M/s Vindheshwari Travels  | Rs.2,40,000.00 per Annum approx.            | 31.01.2010<br>(Extended upto 31.05.2010)  | 01.02.2008                   | 31.05.2010                | NA                       |

| 1   | 2                               | 3                                     | 4  | 5                            | 6                         | 7                        |
|---|---------------------------------|---------------------------------------|--|------------------------------|---------------------------|--------------------------|
| Contract No & Date  | Name of Contractor              | Value of Contract (in Rs.)            | Schedule date of Completion of supplies/ contract  | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| PTM/Service-B/LOI/4043 dated 31/03/2008                                     | Roadwings Int'l Pvt. Ltd        | Rs. 13,21,00,000.00 per annum approx. | 13.04.2011   | 14.04.2008                   | Work is under Progress    | NA                       |
| PTM/Service-C/LOI/4042 dated 31/03/2008                                     | Highway Roadlines Joint Venture | Rs. 11,72,00,000.00 per annum approx. | 13.04.2011   | 14.04.2008                   | Work is under Progress    | NA                       |
| LOI no. Dnode/estatemain08/LOI/4048 dated 01.04.2008                        | L.T. Patil & Sons               | Rs. 16,68,000.00 per annum approx.    | 14.04.2010 (Extended upto 14.07.2010)  | 15.04.2008                   | 31.07.2010                | NA                       |
| LOI issued no. PTM /Container Cleaning/Tender2008/LOI/4264 dated 07/05/2008 | Raj Corporation                 | Rs. 4,12,000.00 per annum approx.     | 08.06.2010 ( Extended w.e.f. 09.06.2010 for 4 months or till new contract is finalised, whichever is earlier, as per Post contract period clause | 09.06.2008                   | Work is under Progress    | NA                       |
| LOI issued Vehi-tender/ JNPT/Tender-08/LOI/ dated 11.07.2008                | Vardaini Travels                | Rs. 9,48,000.00 per annum approx.     | 07.08.2010   | 08.08.2008                   | Work is under Progress    | NA                       |
| LOI Dronagiri/Survey2007 /LOI/4972 dated 17.10.2008                         | The General Surveyors of India  | Rs. 25,14,000.00 per annum approx.    | 09.11.2010   | 10.11.2008                   | Work is under Progress    | NA                       |
| LOI Wr/ptm/ac/tenders/vehicles/LOI/416 dated 20.09.2008                     | Manoj Travels                   | Rs. 2,87,000.00 per annum approx.     | 05.10.2010   | 06.10.2008                   | Work is under Progress    | NA                       |
| Dronagiri/H&T/Tender2008 /Handling/LOI/5274 Dated 08/12/2008                | Aqdas Maritime Agency P.Ltd.    | Rs. 16,36,00,000.00 per annum approx. | 31.12.2011   | 01.01.2009                   | Work is under Progress    | NA                       |
| Secy/Vehi-tender/As and when required/Tender-08/LOI/092 dtd. 14.01.2009     | Ameya Travels                   | Rs. 14,32,000.00 for 2+1 years        | 31.01.2011   | 01.02.2009                   | Work is under Progress    | NA                       |
| LOI no. OTL_Seals /Tender2008/LOI/478 Dated 06/03/2009.                     | Warner Industries               | Rs. 36,32,000.00 for 2+1 years        | 08.03.2011   | 09.03.2009                   | Work is under Progress    | NA                       |

| 1  | 2   | 3                                     | 4   | 5                            | 6                         | 7                        |
|--|---|---------------------------------------|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date   | Name of Contractor  | Value of Contract (in Rs.)            | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| LOI no. CFS-NM/Container H&T/Tender2008/LOI/644 Dated 31/03/2009 | M/s Sun Logistics (Joint Venture)                           | Rs. 6,80,00,000.00 per annum approx.  | 30.04.2012  | 01.05.2009                   | Work is under Progress    | NA                       |
| LOI no. Dronagiri/H&T /Tender2008/OTT/LOI/487 Dated 09/03/2009   | M/s Best Roadways Limited                                   | Rs. 9,29,00,000.00 per annum approx.  | 31.03.2012  | 01.04.2009                   | Work is under Progress    | NA                       |
| LOI Admn/housekeeping/ tender-08/LOI dt.24.02.09                 | Siddhivinayak Sushikshit Berojgar Seva Sahakari Sanstha Ltd | Rs. 28,63,000.00 for 2+1 year approx. | 28.02.2011  | 01.03.2009                   | Work is under Progress    | NA                       |
| LOI Admn/Book-Binding/ tender-08/LOI/091 dated 14.01.2009        | Sunita Enterprises  | Rs. 8,70,000.00 for 2+1 years approx. | 14.01.2011  | 15.01.2009                   | Work is under Progress    | NA                       |
| LOI Air-Cargo/Tender2009 dated 25.05.2009                        | Cargo Channels Pvt. Ltd.                                    | Rs. 2,82,000.00 per annum approx.     | 31.05.2011  | 01.06.2009                   | Work is under Progress    | NA                       |
| vehi-tender/chinchwad/ TataIndica/tender-09/LOI Dt 17.06.09      | Mahalaxmi Tours & Travells                                  | Rs. 2,40,000.00 per annum approx.     | 30.06.2011  | 01.07.2009                   | Work is under Progress    | NA                       |
| conbb/as/container_repair_2009/LOI/1262 dt. 14/07/09             | M/s Integrity Marine Services Pvt. Ltd                      | Rs. 45,00,000.00 per annum approx.    | 13.07.2011  | 14.07.2009                   | Work is under Progress    | NA                       |
| Jnpt/Transportation/Odc-2008/LOI/1660 Dt.30/09/09                | M/s BLR India Pvt Ltd                                       | Rs. 1,69,00,000.00 per annum approx.  | 11.10.2011  | 12.10.2009                   | Work is under Progress    | NA                       |
| PTM/Survey/Tender2009-II/LOI/1654 Dt. 29/09/2009                 | M/s Concept Marine Services Pvt.Ltd.                        | Rs. 18,82,000.00 per annum approx.    | 18.10.2011  | 19.10.2009                   | Work is under Progress    | NA                       |
| LOI No.secy/cfs_nm/E-auction /Tender-09/corres Dt.10/09/09       | M/s e-procurement Technologies Pvt Ltd.                     | Rs 97,000.00 per annum approx.        | 13.09.2011  | 14.09.2009                   | Work is under Progress    | NA                       |
| LOI No. CCH/h&t / Tender2009 / LOI/1867 Dated 12/11/09           | Lirin Roadlines Pvt. Ltd                                    | Rs. 1,58,00,000.00 per annum approx.  | 03.12.2013  | 04.12.2009                   | Work is under Progress    | NA                       |
| LOI No.JNPT /Survey2009/ LOI/1951 Dated 26/11/2009               | M/s Concept Marine Services Pvt.Ltd.                        | Rs. 38,97,000.00 per annum approx.    | 31.12.2011  | 01.01.2010                   | Work is under Progress    | NA                       |

| 1  | 2   | 3                                    | 4   | 5                            | 6                         | 7                        |
|--|---|--------------------------------------|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date   | Name of Contractor                        | Value of Contract (in Rs.)           | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| LOI No.Turbhe/H&T/Tender2009/Handling/LOI/1794 Dated 03/11/09  | M/s Highway Roadlines Pvt.Ltd.            | Rs. 1,32,00,000.00 per annum approx. | 24.12.2010  | 25.12.2009                   | Work is under Progress    | NA                       |
| LOI No.Secy/Vehi_Tender/Pithampur/LOI/1870 Dated 11.11.2009 (contract for 13 seater bus staff of CONCOR Pithampur) | M/s Rajendra Pal Transporter & Contractor | Rs. 4,75,000.00 per annum approx.    | 31.01.2012  | 01.02.2010                   | Work is under Progress    | NA                       |
| LOI No.Secy/Vehi_Tender/Pithampur/LOI/1871 Dated 11.11.2009 (contract for Tata India for Customs Pithampur)        | M/s Manoj Travels                         | Rs. 2,87,000.00 per annum approx.    | 09.12.2011  | 10.12.2009                   | Work is under Progress    | NA                       |
| LOI No.Secy/Vehi_Tender/Pithampur/LOI/1871 Dated 11.11.2009 (contract for 17 seater BUS Customs staff Pithampur)   | M/s Manoj Travels                         | Rs. 5,18,000.00 per annum approx.    | 24.01.2012  | 25.01.2010                   | Work is under Progress    | NA                       |
| LOI No.Secy/Vehi_Tender/Pithampur/LOI/1872 Dated 11.11.2009 (Contract Tata Indica for AC/Customs Ratlam)           | M/s Manoj Travels                         | Rs. 2,87,000.00 per annum approx.    | 10.12.2011  | 11.12.2009                   | Work is under Progress    | NA                       |
| LOI No. Secy/cfs-nm/Estate maint-08/Re Tender/LOI dated 28.01.2010 issued  | M/s Bhanushali & Co.                      | Rs. 20,63,000.00 per annum approx.   | 04.02.2012  | 05.02.2010                   | Work is under Progress    | NA                       |
| LOI. No. Secy/Vehi-tender/Bus-DRT/Tender-08/LOI/125  | M/s Vardaini Travels                      | Rs. 5,99,000.00 per annum approx.    | 10.02.2012  | 11.02.2010                   | Work is under Progress    | NA                       |
| LOI No. Secy/Vehi-tender/ICD Ratlam/Tata Sumo/LOI/274 dt. 04.02.2010   | M/s Shree Shanti Roadways                 | Rs. 2,30,000.00 per annum approx.    | 10.02.2012  | 11.02.2010                   | Work is under Progress    | NA                       |

| 1  | 2                      | 3                                  | 4   | 5                            | 6                         | 7                        |
|--|------------------------|------------------------------------|---|------------------------------|---------------------------|--------------------------|
| Contract No & Date   | Name of Contractor     | Value of Contract (in Rs.)         | Schedule date of Completion of supplies/ contract | Actual date of start of Work | Actual Date of Completion | Reasons for delay if any |
| LOI no.stats/Off-Stats/LOI-2010/339 dated 16.02.2010                         | M/s Mayur Stationery   | Rs. 3,87,000.00 per annum approx.  | 15.02.2011  | 16.02.2010                   | Work is under Progress    | NA                       |
| LOI no. mro/comp-Stats/LOI/2009/311 dt.11.02.2010                            | M/s Mayur Stationery   | Rs. 4,36,000.00 per annum approx.  | 15.02.2011  | 16.02.2010                   | Work is under Progress    | NA                       |
| LOI No. Admn/Printing'/tender10/LOI/765 dt. 23.04.2010                       | M/s Sunita Enterprises | Rs. 6,70,000.00 per annum approx.  | 30.04.2012  | 01.05.2010                   | Work is under Progress    | NA                       |
| LOI no. Vehi-tender/CGM.GGM. Cms-08/tender10/'corres/ dated 22.04.2010       | M/s Ameya Travels      | Rs. 11,68,000.00 per annum approx. | 30.04.2012  | 01.05.2010                   | Work is under Progress    | NA                       |
| LOI no. secy/proj/mumbai_C/dnode/ comm-06/corres/769 dt.27.04.2010           | M/s Sudin Enterprises  | Rs.84,000.00 per annum approx.     | 30.04.2012  | 01.05.2010                   | Work is under Progress    | NA                       |
| LOI no. PTM/Container Cleaning/Tender2010/LOI/1039 dt.18.06.2010             | M/s Saicon Services    | Rs.5,62,000.00 per annum approx.   | 01.07.2012  | 02.07.2010                   | Work is under Progress    | NA                       |
| LOI No.secyc/Turbhe/Turbhe-Estatemaintenance/Re-Tender/LOI/862 Dt.13.05.2010 | M/s Bhanushali & Co.   | Rs.3,08,000.00 per annum approx.   | 31.05.2012  | 01.06.2010                   | Work is under Progress    | NA                       |
| LOI No.Vehi-tender/Pithampur-Iishift vehicle/LOI/857 Dt.12.05.2010           | M/s Chhabra Roadlines  | Rs. 2,21,000.00 per annum approx.  | 31.05.2012  | 01.06.2010                   | Work is under Progress    | NA                       |
| Vehi-tender/ngsm-customs/Tender10/LOI/1080 Dt.28.06.2010                     | M/s Ameya Travels      | Rs.2,29,000.00 per annum approx.   | 30.06.2012  | 01.07.2010                   | Work is under Progress    | NA                       |